GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Tribal Welfare Department - Zone-II Circle- RCVM Division -NABARD RIDF XXII Grant – Work "Providing Additional Infrastructure facilities to Andhra Pradesh Tribal Welfare Residential School for Boys at Addateegala (V&M) in East Godavari District" with an Estimated Cost of Rs.141.00 lakhs (Rupees One Hundred Forty One Lakhs Only) - 2nd Extension of Agreement Time (EOAT) up to 30.04.2020 with Liquidate Damages (LDs) of Rs.1,57,319/- & 3rd EOAT Proposal up to 30.09.2020 with Liquidate Damages (LDs) of Rs.3,48,165/- – Orders - Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No. 408 **Dated: 05-11-2020.**
Read:-

From the Engineer-in-Chief (FAC), Tribal Welfare, Vijayawada, A.P., Lr.Rc.No.1204 /DEEIII /AEE5 /APTWRS (B)/Addateegala /RCVM /RIDFXXII/3rd EOAT, Dated:22/09/2020.

****

O R D E R :

The Engineer-in-Chief, Vijayawada has stated that the Superintending Engineer, Tribal Welfare, Zone-Il, Vijayawada submitted 3rd EOAT proposals for the work "Providing Additional Infrastructure facilities to Andhra Pradesh Tribal Welfare Residential School for Boys at Addateegala (V&M) in East Godavari District" with an Estimated Cost of Rs.141.00 lakhs (Rupees One Hundred Forty One Lakhs Only) sanctioned under NABARD RIDF XXII grant duly recommending 3rd EOAT up to Dt.30.09.2020 with Liquidate Damages of Rs.3,48,165/-(Rupees Three Lakh Forty Eight Thousand One Hundred Sixty Five Only).

2. The above subject work was administratively sanctioned under NABARD XXII Grant and the work was entrusted to Sri.M Srinivasa Rao, Contractor, Kovvuru, West Godavari District at 6.10% less than Estimate Contract Value on tender basis on Dt.04.12.2017 with a stipulated period of completion of 12 months i.e. work should be completed on or before Dt.03.12.2018. Further 1st EOAT is sanctioned up to 31.03.2019 without Liquidate Damages. Further the 2nd EOAT up to Dt.30.04.2020 with LDs of Rs. 1,57,319/- is requested to Government but sanction is awaited.

3. The Superintending Engineer, Z-II, Tribal Welfare, Vijayawada/Executive Engineer, Tribal Welfare, RC Varam has requested for 3rd EOAT up to Dt.31.07.2020 with Liquidate Damages of Rs. 1,90,845/-. In response, T/o has called remarks for 3rd EOAT duly requesting Superintending Engineer /BE to submit report on "Present stage of work & in how many days the work will be completed with reasons for delay as extension sought for is huge no. of days which may cause imposition of heavy fines". Accordingly, the Superintending Engineer, Tribal Welfare, Z-II, Vijayawada/ Executive Engineer, Tribal Welfare, RC Varam has requested 3rd EOAT up to Dt:30-09-2020 with Liquidate Damages (LDs) of Rs.3,48,165/- duly stating that with reference to the present circumstances below, the work could not be completed within the requested 2nd EOAT period due to following reasons.

a. Delay occurred due to COVID-19 lockdown.
b. Delay occurred due to Contractor's Delay.

4. Now, the Engineer-in-Chief, Tribal Welfare, has requested the Government, for sanction of 2nd EOAT up to 30.04.2020 with LDs of Rs.1,57,319/- and the 3rd EOAT for the said work up to 30.09.2020 with LD's of Rs.3,48,165/-.

P.T.O

5. Government after careful examination of the matter and hereby accord the 2nd EOAT up to 30.04.2020 with Liquidate Damages of Rs.1,57,319/-(Rupees One lakh Fifty Seven Thousand Three Hundred Nineteen only) and the 3rd EOAT for the said work up to 30.09.2020 with Liquidate Damages of Rs.3,48,165/- (Rupees Three Lakh Forty Eight Thousand One Hundred Sixty Five Only) for the work "Providing Additional Infrastructure facilities to APTW Residential School for Boys at Addateegala (V&M) in East Godavari District" sanctioned under NABARD RIDF XXII Grant due to delay in COVID-19 lockdown and of Contractor's Delay.

6. The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada.
The District Collector, East Godavari District.
The Pay and Accounts Officer, Vijayawada.
Copy to:
The P.S to Hon'ble Deputy Chief Minister (TW)
The P.S to Secretary to Government (TW)
SF/SCs.

//FORWARDED:BYORDER//

SECTION OFFICER